

ELECTROSTEEL CASTINGS LIMITED

Vill : Kashberia, P. O. : Shibramnagar, Haldia, Dist. : Purba Medinipur 721 635, India
Tel : 03224 277 721, Fax : 03224 278107
CIN : L27310OR1955PLC000310
Web : www.electrosteelcastings.com



Ref: ECL/MOEFCC/FA/Haldia/03/20-21

Date: 25/11/2020

To
Mr. P.Suresh Babu
Deputy Director(S),
Ministry of Environment, Forest & Climate Change,
Eastern Regional Office,
A/3, Chandrasekharpur,
Bhubaneswar – 751023.

Ref: EC Letter No.-J-11011/02/2016-IA-II(I), dated 12.04.2017.

Sub: Half Yearly Compliance Report of the conditions of Environmental Clearance issued by Ministry of Environment & Forest, New Delhi for Proposed installation of the Ferro Alloy Plant through setting up of 1X6MVA & 1X9MVA submerged Arc Furnace for production of Ferro Manganese (38,156TPA) or Silico Manganese (27,109 TPA) or Ferro Silicon (10,421 TPA) by M/s- Electrosteel Castings Ltd, Located at Haldia, Dist –Purba Medinipur, West Bengal for the **Period April-20 to September-20.**

Respected Sir,

This has reference to the Environmental Clearance letter no-J-11011/02/2016-IA-II(I), dated 12.04.2017 issued by Ministry of Environment, Forest & Climate Change, New Delhi.

We enclose herewith Compliance Report for the Period of April-20 to September-2020 for your perusal.

In this period, 9MVA Submerge Arc Furnace has been taken force shut down due to Pandemic of Covid-19 from 23.03.2020 to 14.06.2020 and again restart on 15.06.2020.

This is for your information.

Thanking you,
Yours faithfully,

For **ELECTROSTEEL CASTINGS LIMITED,**

(A. K. Dey)
Sr. Vice President

- Encls: a) EC Compliance Report-(Annexure-1).
b) Report of Stack Monitoring (Annexure-2).
c) Report of AAQM (Annexure-3).
d) Report of Ambient Noise (Annexure-4).
e) Report of Neurological & Periodical Health check-up (Annexure-5).
f) Copy of Environmental Statement Report (Annexure-6).

Follow the Electrosteel Group on



H.O. : 19, Camac Street, Kolkata 700 017
Tel : 91 33 7103 4400, 2283 9990, Fax : 91 33 2289 4340
Regd. Office : Rathod Colony, Rajgangpur, Sundergarh, Odisha 770 017



ELECTROSTEEL CASTINGS LIMITED

Vill : Kashberia, P. O. : Shibramnagar, Haldia, Dist. : Purba Medinipur 721 635, India

Tel : 03224 277 721, **Fax :** 03224 278107

CIN : L27310OR1955PLC000310

Web : www.electrosteelcastings.com

PIONEERING



- CC: - 1) Regional Director,
Central pollution control board,
Southend conclave, Block 502,
5th & 6th floor 1582 Rajdanga main road,
Saratpark, Bose pukur, Kasba.
Kolkata-700107.
- 2) The Asst. Environmental Engineer & in- charge.
West Bengal Pollution Control Board,
Haldia Regional Office,
Super Market Building,
Durgachak,
Medinipur (East)-721602.

Follow the Electrosteel Group on



H.O. : 19, Camac Street, Kolkata 700 017
Tel : 91 33 7103 4400, 2283 9990, **Fax :** 91 33 2289 4340
Regd. Office : Rathod Colony, Rajgangpur, Sundergarh, Odisha 770 017



**ENVIRONMENT CLEARANCE SIX MONTHLY COMPLIANCE REPORT
(FROM APRIL-2020 TO SEPTEMBER -2020)**

Project Name :- Proposed installation of the Ferro Alloy Plant through setting up of 1 x 6 MVA & 1 x 9 MVA submerged Arc Furnace for production of Ferro Manganese (38,156 TPA) or Silico Manganese (27,109 TPA) or Ferro Silicon (10,421 TPA) by M/s. Electrosteel Castings Ltd., located at Haldia, Dist. Purba Medinipur, West Bengal.

Environment Clearance: J-11011/02/2016-IA-II (I), dated 12.04.2017

SL No.	CONDITION OF ENVIRONMENTAL CLEARANCE	STATUS OF COMPLIANCE
PART A- Specific Conditions		
i.	The project proponent should install 24x7 air monitoring devices to monitor air emission, as provided by CPCB and submit report to Ministry and its Regional Office	OCEMS has been installed in two stacks one is connected with Furnace stack & another one is connected with raw material handling stack. OCEMS connectivity of Furnace bag filter stack with CPCB server through M/s- Forb Marshal has been completed. Now real time online data is available in CPCB web portal.
ii.	Bag filters to be installed to reduce the emission of Particulate Matter (PM). PM emission should not exceed 100 mg/m ³ . Gaseous emission levels including secondary fugitive emissions from all the sources shall be controlled within the permissible limits which have been most recently prescribed by the Ministry and regularly monitored. Guidelines/Code of Practice issued by the CPCB should also be followed.	Two bag filters have been installed. One is attached with the 9MVA Submerged Electric Arc Furnace (SEAF) & another with raw material handling system. Stack monitoring reports of CPCB approved 3 rd party is attached in "Annexure-2" & the results are within the limit.
iii.	Pre-placement medical examination and periodical medical examination of the workers engaged in the project shall be carried out and records maintained. For the purpose, schedule of health examination of the workers should be drawn and followed accordingly.	Is being followed and records maintained.
iv.	Neurological Evaluation of workers exposed to Manganese should be monitored annually and the report should be submitted to the Ministry of Environment, Forest and Climate Change and its Regional Office.	Is being followed and records maintained. (Annexure-5)
v.	Measures shall be taken to reduce PM levels in the ambient air. Stack of adequate height & diameter with continuous stack monitoring facilities for all the stacks should be provided. In addition, sufficient air pollution control devices viz. bag house, bag filters etc. should be provided.	Following measures have been taken to reduce PM level in the ambient air. i) Two Stationary sprinklers & one mobile water sprinkler have been deployed for dust suppression. ii) Installed two stacks of adequate height & diameter with continuous stack monitoring facility in both stack. All stacks are connected with suitable PC device (Bag filter).



vi.	Dust extraction system comprising of pulse jet type bag filter, centrifugal fan and motor, duct work including suction hoods, dust supports, stack, duct hopper, rotary air lock valves etc. should be installed to control the primary and secondary emission	Adequate dust extraction system comprising of required equipment has been installed to control the primary and secondary emission.
vii.	Water sprinkling arrangements as well as dry fog system to control fugitive emission shall put up. Water sprinkling should be carried out at the raw material stockyard to control fugitive dust emissions.	Stationary water sprinklers, mobile water sprinkler & Dry Fog System have been installed to control fugitive emissions. One Mobile water sprinkler has been provided to carry out water sprinkling in the raw material yard to control fugitive emission.
viii.	Efforts should be made to use maximum water from the rain water harvesting sources .If needed ,capacity of the reservoir shall be enhanced to meet the maximum water requirement .Only balance water requirement shall be met from others .Use of air cooled condensers shall be explored and closed circuit cooling system shall be provided to reduce water consumption. Water requirement should be modified accordingly	One rain water harvesting tank has been constructed to use rain water. Close circuit cooling system has been provided to reduce water consumption.
ix.	10-15 m wide green belt should be developed all along the boundary of the plant and in all 33% of the area should be developed green by planting native and broad leaved species in consultation with local DFO and local communities as per the CPCB guidelines. The entire plantation work should be completed in 3 years.	Work for development of green belt has already been started in consultation with Forest Range Office at Balughata under Nandakumar forest range office and local communities. In this period we have planted different fruits and forest saplings along the HDA road and inside the Project boundary wall. Plantation work is being continued throughout the year.
x.	All the Ferro alloy slag shall be used in the preparation of building materials.	All Ferro Alloy Slags are being used for road making & construction purpose only.
xi.	The Company shall submit within three months their policy towards Corporate Environment Responsibility which shall inter-alia address i) Standard operating process/procedure to being into focus any infringement/deviation/violation of environmental or forest norms/conditions, ii) Hierarchical system or Administrative order of the Company to deal with environmental issues and ensuring compliance to the environmental clearance conditions and iii) System of reporting of non-compliance/violation environmental norms to the Board of Directors of the company and/or stakeholders or shareholders.	Environmental policy has been already Submitted to MoEFCC on 10.01.2018. Standard operating procedure will be followed as stated in EMP. Already Submitted on 10.01.2018. All the environmental issues are communicated to the top management in monthly MIS meeting and also to the Board of Directors quarterly through a systematic structured format by Head – Environment.



xii.	An amount equal to Rs. 125 Lakhs, which is 2.5% of the total project cost (Rs. 50 Crores) shall be earmarked towards the Enterprise Social Commitment based on issues raised during the Public Hearing and needs of local people. Item-wise detailed plan with time bound action plan would be prepared as indicated by the project proponent and this plan shall be implemented. Action taken report in this regard shall be submitted to the Ministry's Regional Office.	<p>(1) An amount of Rs. 25500 /- handed over to 10 BPL students in the month of July-20. This will be continued on quarterly basis. One mobile phone amounting Rs. 2200/- given to poor meritorious student of kasberia village to participate online class. (Total disburse amount is Rs. 0.277/- Lacs for this financial period).</p> <p>(2) Work for construction of Dispensary at Dihishibramnagar has been started on August-2020 & till now we have expense Rs. 1.5/- lakhs in this period.</p> <p>(3) In this period we have expense Rs. 1.778/- lakhs for renovation of Arabinda siksha Niketan primary school at sutahata.</p> <p>(4) One tube-well has been set up for providing drinking water facility at Kismath shibramnager village & expenses incurred is Rs. 1.5/- lakhs.</p> <p>(5) One village pond has been renovated at sutahata govindapur & till now expense Rs. 3.5/- lakhs.</p> <p>Total expenses - Till date we have expense Rs. 8.56/- lakhs in this financial period (2020-2021).</p> <p>Total cumulative expenses for the period September 2018 to September 2020:- Rs. 31.35/-Lakhs.</p>
xiii.	The project proponent shall provide for solar light system for all common areas, street lights, villages, parking around project area and maintain the same regularly.	Six Solar street lights have been installed within project site with all necessary arrangement.
xiv.	The project proponent shall fully provide for LED lights in their offices and residential areas.	LED light has been installed throughout the plant.
xv.	Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, Safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	All facilities & infrastructures has been provided as per the requirement.

PART B – General Conditions

i.	The project authorities must strictly adhere to the stipulations made by the West Bengal Pollution Control Board and the State Government.	Following all stipulated guideline of WBPCB & the state Government.
----	--	---



ii.	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment Forest and Climate Change (MoEF&CC).	We will not do any further expansion or modification in the plant without prior approval of MoEF&CC.
iii.	At least four ambient air quality monitoring stations should be established in the downward direction as well as where maximum ground level concentration of PM ₁₀ , PM _{2.5} , SO ₂ , NO _x are anticipated in consultation with the SPCB. Data on ambient air quality and stack emission shall be regularly submitted to this Ministry including its Regional Office at Bhubaneswar and the SPCB/CPCB once in six month.	Four AAQ monitoring stations have already been installed at different locations based on wind direction in consultation with SPCB. AAQ monitoring has been started from March 2019 on wards & the results are within limit value. Due to Covid-19 pandemic we are unable to conduct AAQ monitoring for the month of April & May-20. Month wise summary report is being attached for the said period in (Annexure-3).
iv.	Industrial waste water shall be properly collected treated so as to conform to the standards prescribed under GSR 422 (E) dated 19th May, 1993 and 31st December, 1993 or as amended from time to time. The treated waste water shall be utilized for plantation purpose.	Industrial waste water is being collected inland pond through surface drain & utilized it for plantation & dust suppression purpose.
v.	The overall noise levels in and around the plant area shall be kept well within the standards (85 dbA) by providing noise control measures including acoustic hoods ,silencers , enclosures etc. on all sources of noise generation .The ambient noise levels should conform to the standards prescribed under EPA Rules ,1989 viz.75 db A (day time) and 70 dbA (night time).	In house Ambient noise monitoring report as well as approve 3 rd party report is being attached in Annexure -4. Results are within limit.
vi.	Occupational health surveillance of the worker shall be done on a regular basis and records maintained as per the Factories Act	Occupational Health Surveillance programme is being done as per Factory Rules & records is being maintained as per Factories Act.
vii.	The company shall develop rain water harvesting structure to harvest the rain water for utilization in the lean season besides recharging the ground water table.	We have constructed a pond inside the plant. All rain water are collected in the pond through surface drain and it was utilize for dust suppression, water sprinkling & gardening purpose.
viii.	The project proponent shall also comply with all the environmental protection measures and safeguards recommended in the EIA /EMP report .Further the company must undertake socio –economic development activities in the surrounding village like community development programme ,educational programme ,drinking water supply and health care etc.	Complying as per EIA/EMP report.
ix.	Requisite funds shall be earmarked towards capital cost and recurring cost /annum for environment pollution control measures to implement the conditions stipulated by the Ministry Of Environment, Forest and Climate	Complied as per documents already submitted on 10.01.2018.



	Change (MoEFCC) as well as the State Government .An implementation schedule for implementing all the conditions stipulated herein shall be submitted to the Regional Office of the Ministry at Bhubaneswar. The funds so provide shall not be diverted for any other purpose.	
x.	A copy of clearance letter shall be sent by the proponent to concerned Panchayats, Zila Prishad / Municipal Corporation, Urban Local Body and the local NGO, if any, from whom suggestions / representations, if any were received while processing the proposal. The clearance letter shall also be put on the web site of the Company by the proponent.	Copy of clearance letter had already been Submitted to concern authority and it is also put on the web site of the company.
xi.	The project proponent shall upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Officer of the MoEF&CC at Bhubaneswar. The respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; PM ₁₀ , SO ₂ , NO _x (ambient levels as well as stack emissions) or critical sectoral parameters indicated for the projects shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.	Is being done.
xii.	The project proponent shall also submit six monthly reports on the status of the compliance of the stipulated environmental conditions including results of monitored data (both in hard copies as well as by e-mail) to the Regional Officer of MoEF&CC, the respective Zonal Office of CPCB and the SPCB .The Regional Office of this Ministry at Bhubaneswar /CPCB/SPCB shall monitor the stipulated conditions.	Is being followed.
xiii.	The environmental statement for each financial year ending 31 st March in Form- V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environmental (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental conditions and shall also be sent to the respective Regional Office of the MoEF&CC at Bhubaneswar by e-mail.	Environmental statement report for the financial year 2019- 2020 has been submitted in Form-V on 08/09/2020 to WBPCB. (Attached in Annexure-6). Upload Environmental Statement report along with half yearly compliance report in company's website. As per EC condition we have send Environmental statement report to regional office of the MoEF&CC at Bhubaneswar on 09/09/2020 through e-mail.



xiv.	The Project Proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB and may also be seen at Website of the Ministry of Environment, Forests and climate Change (MoEF&CC) AT http://envfor.nic.in . This shall be advertised within seven days from the date of issue of the clearance in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same should be forwarded to the Regional Office at Bhubaneswar.	Already complied. Copy of which Submitted to your office on 10.01.2018.
xv.	Project authorities shall inform the Regional Office as well as the Ministry: i)The date of financial closure ii)Final approval of the project by the concerned authorities iii) The date of commencing the land development work.	Project to be done out of internal accrual. 1) Received NOC from WBPCB valid up to 31.08.2024. 2) Received Consent to Operate from WBPCB on 30.05.19 & valid up to 31.03.2024. Started on 02.04.2018.





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



OHSAS
18001 : 2007

Annexure - 2

TEST REPORT

FORMAT NO : ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 30.07.2020 (03:00 p.m. - 04:30 p.m.)
		Period of Analysis	: 31.07.2020 - 03.08.2020
		Date of Issue	: 04.08.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
		Type of Sample	: Source Emission
Sample ID No.	: ENV/75/July/A/II	Report No.	: ENV/75/July/TR(A)/II/20-21

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	: SEAF - I
Shape of Stack	: Circular
Materials of Construction	: M.S.
Capacity	: Rated - 9.0 MVA Running - 6.0 MVA
Emission Due to	: Melting of Coke, Coal, Mn-Ore, Quartz & Dolomite
Fuel Used	: Electrically Operated
Working Fuel Consumption	: N.A.
Pollution Control Device	: Bag Filter
	Permanent Platform & Ladder : Yes

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	108.4
2.	Barometric Pressure	mm of Hg.	--	754.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part 3)	19.35
4.	Quantity of Gas flow	Nm³/hr.	IS : 11255 (Part III)	135826.95
5.	Concentration of SO ₂	mg/Nm³	IS 11255 (Part 2) 1985 RA 2003	191.35
6.	Concentration of NO _x	mg/Nm³	IS : 11255 (Part 7) 2005 & ASTM D 1608-98 reapproved 2009 : Sec 11 (Vol. 11.07) : 2011	67.92
7.	Concentration of CO ₂	% (v/v)	IS 13270 1992 RA 2003	1.6
8.	Concentration of CO	% (v/v)	IS 13270 1992 RA 2003	<1.0
9.	Concentration of O ₂	% (v/v)	IS 13270 1992 RA 2003	16.8
10.	Moisture	%	Emission Control Part - III, CPCB	1.20
11.	Concentration of Particulate Matter	mg/Nm³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11 (Vol. 3 11.07) : 2011	9.85

Remarks :

Reviewed By :

[Signature]

DURBADAL CHAKRABORTY
Dy. Quality Manager

Approved By :

[Signature]

INDRANI BHATTACHARYA
Dy. Technical Manager, Chemical

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25299311
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Gangtok ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



TEST REPORT

FORMAT NO : ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 13.07.2020
		Period of Analysis	: 15.07.2020 - 15.07.2020
		Date of Issue	: 17.07.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
Sample ID No.	: ENV/61/July/A/II	Report No.	: ENV/61/July/TR(A)/II/20-21
		Type of Sample	: Source Emission

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	: Raw Material Handling System	Height of Stack (mtr.) (from G. L.)	: 30.0
Shape of Stack	: Circular	Stack I.D. at sampling point (mtr.)	: 0.6096
Materials of Construction	: M.S.	Height of sampling port (mtr.) (from G.L.)	: 12.18
Capacity	: --	Emission Due to	: Process Activity (Handling of Raw Materials)
Fuel Used	: N.A.	Working Fuel Consumption	: Nil
		Pollution Control Device	: Bag Filter
		Permanent Platform & Ladder	: Yes

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	: 39.0
2.	Barometric Pressure	mm of Hg.	--	: 754.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part 3)	: 22.87
4.	Quantity of Gas flow	Nm ³ /hr.	IS : 11255 (Part III)	: 22797.34
5.	Concentration of Particulate Matter	mg/Nm ³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11(Vol. 3 11.07) : 2011	: 27.86

Remarks :

Reviewed By :

DURBADAL CHAKRABORTY
Dy. Quality Manager

Approved By :

Dr. SUMIT CHOWDHURY
Technical Manager

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25289181
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Gangtok ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



TEST REPORT

FORMAT NO : ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 13.07.2020
		Period of Analysis	: 15.07.2020 - 15.07.2020
		Date of Issue	: 17.07.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
		Type of Sample	: Source Emission
Sample ID No.	: ENV/61/July/A/III	Report No.	: ENV/61/July/TR(A)/III/20-21

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	:	D. G. – 250 KVA (Acoustic Enclosure)			
Shape of Stack	:	Circular	Height of Stack (mtr.) (from G. L.)	:	10.36
Materials of Construction	:	M.S.	Stack I.D. at sampling point (mtr.)	:	0.1524
Capacity	:	250 KVA	Height of sampling port (mtr.) (from G.L.)	:	7.92
Emission Due to	:	Combustion of H.S.D			
Fuel Used	:	H.S.D	Permanent Platform & Ladder	:	Yes
Working Fuel Consumption	:	57 liter./hr.			
Pollution Control Device	:	Nil			

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	87.0
2.	Barometric Pressure	mm of Hg.	--	754.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part 3)	11.80
4.	Quantity of Gas flow	Nm³/hr.	IS : 11255 (Part III)	634.62
5.	Concentration of SO ₂	mg/Nm³	IS 11255 (Part 2) 1985 RA 2003	72.28
6.	Concentration of NO _x	mg/Nm³	IS : 11255 (Part 7) 2005 & ASTM D 1609-98 reapproved 2009 : Sec 11 (Vol. 11.07) : 2011	93.23
7.	Concentration of CO ₂	% (v/v)	IS 13270 1992 RA 2003	7.0
8.	Concentration of O ₂	% (v/v)	IS 13270 1992 RA 2003	12.2
9.	Concentration of CO	% (v/v)	IS 13270 1992 RA 2003	<1.0
10.	Concentration of Particulate Matter	mg/Nm³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11(Vol. 3 11.07) : 2011	26.67

Remarks :

Reviewed By :

DURBADAL CHAKRABORTY
Dy. Quality Manager

Approved By :

Dr. SUMIT CHOWDHURY
Technical Manager

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25292889
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Gangtok ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands



Annexure - 3

AMBIENT AIR QUALITY

SUMMARY REPORT

Electrosteel Castings Ltd.
Ferro Alloy Plant
Haldia, Kasberia, P.O. – Shivramnagar,
Pin - 721635



JUNE

2020





ENVIROCHECK

Recognised by MoEF&CC, WBPCB & JSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO14001:2015 & OHSAS 18001:2007



Electrosteel Castings Limited (Ferro Alloy Plant)
Haldia, Kasberia, P.O. – Shivramnagar, Pin – 721 635

SUMMARY REPORT - JUNE, 2020

Parameters	Dakshin Kashberia- South side of the Factory (Outside Factory Premises)							Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	09.06.20	12.06.20	15.06.20	18.06.20	23.06.20	26.06.20	29.06.20		
PM2.5 (µg/m3)	36.2	38.1	34.2	32.8	36.5	42.5	45.1	37.91	60
PM10 (µg/m3)	68.5	71.8	76.8	72.6	76.2	81.2	82.5	75.66	100
SO2 (µg/m3)	6.20	7.10	7.20	6.80	6.50	6.80	7.20	6.83	80
NOx (µg/m3)	20.0	21.8	23.5	20.0	18.5	23.5	25.0	21.76	80
Parameters	Main Gate of Ferro Alloy Plant (Inside Factory Premises)							Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	09.06.20	12.06.20	15.06.20	18.06.20	23.06.20	26.06.20	29.06.20		
PM2.5 (µg/m3)	32.5	37.8	36.2	38.1	36.5	41.2	43.8	38.01	60
PM10 (µg/m3)	62.5	67.2	68.5	71.2	63.5	72.5	83.2	69.80	100
SO2 (µg/m3)	6.50	7.20	6.80	6.30	5.80	7.20	7.80	6.80	80
NOx (µg/m3)	20.0	25.0	23.5	20.0	18.5	25.0	26.5	22.64	80
Parameters	Kashberia Uttarpally (North Side) (Outside Factory Premises)							Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	09.06.20	12.06.20	15.06.20	18.06.20	23.06.20	26.06.20	29.06.20		
PM2.5 (µg/m3)	36.1	38.2	35.1	36.5	42.5	41.8	36.8	38.14	60
PM10 (µg/m3)	71.2	78.2	68.5	73.1	80.1	72.5	73.5	73.87	100
SO2 (µg/m3)	6.20	6.50	6.80	7.20	7.60	7.20	7.20	6.96	80
NOx (µg/m3)	25.0	23.5	25.0	21.5	26.5	23.5	25.0	24.29	80
Parameters	Kishmat Shibramnagar West side (Outside Factory Premises)							Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	09.06.20	12.06.20	15.06.20	18.06.20	23.06.20	26.06.20	29.06.20		
PM2.5 (µg/m3)	36.1	38.2	46.2	42.5	44.1	45.1	42.5	42.10	60
PM10 (µg/m3)	71.8	76.5	80.1	72.8	73.5	76.8	78.5	75.71	100
SO2 (µg/m3)	6.20	6.80	7.80	6.20	7.20	7.50	7.20	6.99	80
NOx (µg/m3)	20.0	23.5	25.0	20.0	26.5	25.0	23.5	23.36	80

Continued page - 2



SEPTEMBER

2020



SUMMARY REPORT - SEPTEMBER, 2020

Parameters	Dakshin Kashberia- South side of the Factory (Outside Factory Premises)					Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	12.09.20	15.09.20	18.09.20	25.09.20	28.09.20		
PM2.5 (µg/m3)	41.2	46.8	51.8	48.2	36.5	44.9	60
PM10 (µg/m3)	78.1	86.5	89.2	82.5	68.5	80.96	100
SO2 (µg/m3)	5.8	6.5	7.2	6.8	5.2	6.30	80
NOx (µg/m3)	25.0	26.8	28.5	26.5	23.5	26.06	80
Parameters	Main Gate of Ferro Alloy Plant (Inside Factory Premises)					Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	12.09.20	15.09.20	18.09.20	25.09.20	28.09.20		
PM2.5 (µg/m3)	52.8	53.2	49.5	46.5	43.2	49.04	60
PM10 (µg/m3)	86.5	91.2	83.5	80.1	79.5	84.16	100
SO2 (µg/m3)	7.8	8.5	8.2	7.6	6.5	7.72	80
NOx (µg/m3)	25.0	30.0	32.8	26.5	23.5	27.56	80
Parameters	Kashberia Uttarpally (North Side) (Outside Factory Premises)					Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	12.09.20	15.09.20	18.09.20	25.09.20	28.09.20		
PM2.5 (µg/m3)	41.6	36.5	39.1	42.8	38.5	39.7	60
PM10 (µg/m3)	81.2	73.2	76.5	83.2	76.2	78.06	100
SO2 (µg/m3)	6.8	5.8	6.2	7.2	6.2	6.44	80
NOx (µg/m3)	28.5	25.0	23.8	28.5	26.5	26.46	80
Parameters	Kishmat Shibramnagar West side (Outside Factory Premises)					Avg	Limit as per NAAQ Standards (24 hours) (Schedule VII)
	12.09.20	15.09.20	18.09.20	25.09.20	28.09.20		
PM2.5 (µg/m3)	38.5	41.2	38.5	43.9	49.1	42.24	60
PM10 (µg/m3)	71.5	78.2	67.8	73.5	83.2	74.84	100
SO2 (µg/m3)	6.2	7.8	5.8	6.5	7.8	6.82	80
NOx (µg/m3)	28.5	35.0	25.0	26.8	29.2	28.9	80

Date : 01.10.2020

Authorized Signatory:

TEST REPORT

I.	Name of the Industry/Factory/Company	:	Electro Steel Castings Limited (Ferro Alloy Plant)
II.	Address	:	Works - Kashberia, P.O - Shivramnagar, Haldia, District - Purba Medinipore, Pin - 721635
III.	Date of Sampling	:	13/07/2020
IV.	Reporting Date	:	22/07/2020
V.	Report No	:	21/EC/M/N/20-21
VI.	Method No	:	IS:9989 - 1981
VII.	Time of Duration of Noise	:	20 Minutes
VIII.	Height from Ground Level	:	4feet
IX.	Distance of Source	:	3 meter
X.	Type of Industry	:	Ferro Alloy Plant
XI.	Sample Monitoring by	:	Mr. Kaushik Podder

PERMIT OF AMBIENT NOISE LEVEL STUDY

MONITORING IN FERRO-ALLOY PLANT (DAY TIME)															
S/L No.	Location	S1 7:00 A.M	S2 9:00 A.M	S3 11:00 A.M	S4 1:00 P.M	S5 3:00 P.M	S6 5:00 P.M	S7 6:00 P.M	S8 7:00 P.M	S9 8:00 P.M	S10 9:00 P.M	Min dB(A)	Max dB(A)	Average dB(A)	Leq dB(A)
1.	Main Gate (West Side)	62.5	66.9	67.3	65.1	67.2	71.2	68.9	65.5	67.4	63.3	62.5	71.2	66.53	65.10
2.	East Side Boundary Wall	70.2	69.9	67.2	66.4	72.3	65.9	70.4	72.2	70.9	71.6	65.9	72.3	69.70	68.90
3.	South Side Boundary Wall (Towards COP Coal Shed)	69.1	73.5	70.4	71.6	69.5	70.5	70.2	72.9	70.7	70.1	69.1	73.5	70.85	69.12
4.	North Side Boundary Wall (Towards Pattern Shop)	67.7	68.5	63.4	67.7	68.1	67.5	68.6	70.2	67.6	63.9	63.4	70.2	67.32	66.78
5.	Limit	75													

[illegible]

RESULT OF NOISE LEVEL STUDY

Sl. No.	Location	MONITORING IN FERRO-ALLOY PLANT (NIGHT TIME)												Leq dB(A)
		S1 10:00 P.M	S2 10:30 P.M	S3 11:00 P.M	S4 11:30 P.M	S5 12:00 P.M	S6 12:30 A.M	S7 1:00 A.M	S8 1:30 A.M	S9 2:00 A.M	S10 2:30 A.M	Min dB(A)	Max dB(A)	Average dB(A)
1.	Main Gate (West Side)	61.4	60.8	62.2	63.9	62.9	60.5	61.7	63.6	61.7	62.9	60.5	63.9	62.16
2.	East Side Boundary Wall	65.4	66.2	67.7	66.7	65.2	63.8	64.9	66.1	66.2	65.9	63.8	67.7	65.81
3.	South Side Boundary Wall (Towards COP Coal Shed)	62.4	63.9	67.1	68.2	68.5	66.4	64.2	66.9	66.2	67.9	62.4	68.5	66.17
4.	North Side Boundary Wall (Towards Pattern Shop)	63.9	66.2	64.7	67.7	66.2	63.9	64.4	65.5	66.2	68.1	63.9	68.1	65.68
5.	Limit	70												64.23

** Mean of Leq - Equivalent to Sound Energy

Limit in Leq dB(A)

Category Area	Limit in Leq dB(A)	Day Time dB(A)	Night Time dB(A)
A. Industrial Area		75	70
B. Commercial Area		65	55
C. Residential Area		55	45
D. Silence Zone		50	40
**Day Time is reckoned in between 6:00 A.M & 10:00 P.M (Central Pollution Control Board, Ministry of Environment & Forests Government of India) & (Department of Environment, Government of West Bengal)		**Night Time is reckoned in between 10:00 P.M & 6:00 A.M	

Report Print Date: 22/07/2020

Authorized Signatory with Stamp

>End of Report<



P.O. : 63/B, Rastaguru Avenue, Kolkata - 700028 ; 033-25792891/25497490. Fax : 033-25289
Laboratory : 169, 168A/192 Rastaguru Avenue, Kolkata - 700028 ; 033-25792891/25497490. Fax : 033-25289
Email : info@envirocheck.org / envirocheck50@gmail.com / Website : www.envirocheck.org
Branch Office : Siliguri - Haldia - Durgam - Dhanbad - Gangtok - Port Blair - Dhenudun - New Delhi
Overseas : UAE - Qatar - Netherlands

INTERNAL AMBIENT NOISE MONITORING IN FERRO-ALLOY PLANT (Day Time)

SI No		AMBIENT NOISE LEVEL -db(A)			
1	Month	Jun-20	Jul-20	Aug-20	Sep-20
2	Date & Time	26.06.2020(10am-10.30am)	15.07.2020(11am to 11.30am)	12.08.2020(10am to 10.30am)	18.09.2020(2pm to 2.30pm)
3	LOCATION				
A	Main Gate (West Side)	73	67	70	71
B	East side Boundary wall	69	70	69	70
C	Near Furnace building (south side boundary wall)	69	67	68	70
D	North Side Boundary wall (Towards Pattern Shop)	72	67	70	68
4	LIMIT	75			

INTERNAL AMBIENT NOISE MONITORING IN FERRO-ALLOY PLANT (Night Time)

SI No		AMBIENT NOISE LEVEL -db(A)			
1	Month	Jun-20	Jul-20	Aug-20	Sep-20
2	Date & Time	26.06.2020(11pm to 11.30pm)	15.07.2020(11pm to 11.30pm)	12.08.2020(11pm to 11.30pm)	18.09.2020(11pm to 11.30pm)
3	LOCATION				
A	Main Gate (West Side)	68	62	63	65
B	East side Boundary wall	67	66	67	68
C	Near Furnace building (south side boundary wall)	66	65	66	67
D	North Side Boundary wall (Towards Pattern Shop)	68	65	64	65
4	LIMIT	70			



ELECTROSTEEL CASTINGS LIMITED

Vill : Kashberia, P. O. : Shibramnagar, Haldia, Dist. : Purba Medinipur 721 635, India
 Tel : 03224 277 721, Fax : 03224 278107
 CIN : L27310OR1955PLC000310
 Web : www.electrosteelcastings.com



Ref: ECL/PCB/FAP-01/20-2021

Date: 07.09.2020

To
 The chief Engineer (O & E Cell),
 West Bengal Pollution Control Board,
 Paribesh Bhawan, Bldg.10A, Block- LA,
 Sector III, Salt Lake,
 Kolkata 700 098.

Sub: Environmental Statement Report for the financial year ending 2019-2020.

Dear Sir,


Enclosed please find the Annual Statement Report of our **Ferro Alloy Plant** in form-V for the financial year 2019-2020 as per the provisions of Environment Protection Rules' 86.

Thanking You,

Yours faithfully,

for ELECTROSTEEL CASTINGS LIMITED,

(A. K. Dey)
 Sr.Vice President



Cc: The Asst.Environmental Engineer & In charge.
 West Bengal Pollution Control Board,
 Haldia Regional Office,
 Super Market Building,
 Durgachak, Haldia,
 Purba Medinipur 721602

Encl: 1) Environmental Statement Report (Form-V).
 2) Stack Monitoring Report (Jan-20).

Follow the Electrosteel Group on



H.O. : 19, Camac Street, Kolkata 700 017
 Tel : 91 33 7103 4400, 2289 5590, Fax : 91 33 2289 4340
 Regd. Office : Rathod Colony, Rajgarh, Sundergarh, Odisha 770 017



Form-V
Environmental Statement
Electrosteel Castings Ltd. (Ferro Alloy Plant)

Environmental Statement for the financial year ending 31st March, 2020

Part-A

- i) Name and address of the owner/occupier of the industry operation or process:

Mr. M. K. JALAN
30, B. T. Road, Khardah, P. O- Sukchar,
Dist- 24 Parganas (N)
Pin- 700115

- ii) Industry category: Primary (STC Codes) : *Large Scale Industry*
Secondary (STC codes)

- iii) Production capacity : 1) *Ferro Manganese- 22890 TPA.*
2) *Ferro Silicon- 6258 TPA.*
3) *Silico Manganese- 16260 TPA.*

- iv) Year of Establishment : *June-2019.*

- iv) Date of last environmental statement submitted: *First time submit*

Part-B

Water and Raw material consumption

- i) **Water consumption, m³/day:** 90
Process: - Nil
Cooling: - 84 m³/day.
Domestic:-06 m³/day.

Name of products	Process water consumption per unit of product output, m3/mt	
	(1) During the previous Financial year	(2) during the current financial year
<i>Not applicable</i>		



1/2/1

ii) Raw material consumption

*Name of Raw material	Name of the products	Consumption of raw material per unit of output (mt. /mt.)	
		During the previous Financial year	During the current Financial year(19-20)
i) Manganese ore	Silico Manganese	N.A	2.324 MT/MT of Si-Mn.
ii) Coal		N.A	0.431 MT/MT of Si-Mn.
iii) Coke		N.A	0.427 MT/MT of Si-Mn.
iv) Quartz		N.A	0.340 MT/MT of Si-Mn.
v) Dolomite		N.A	0.002 MT/MT of Si-Mn

* Industry may use codes if disclosing of raw material list would violate contractual obligations, otherwise all industries have to name the raw materials used.

Part-C

Pollution discharged to environment/unit of output
(Parameters as specified in the consent issued)

Pollutants	Quantity of pollutants Discharged (mass/day) (Kg/day)	Concentrations of Pollutants discharges (Mass/volm)	Percentage of variation from prescribed standards with reasons
(a) Water	No discharge		
(b) Air(SPM & Gas)			
1) a) Bag filter Stack attached with 9MVA Submerge Arc Furnace	a) 40.76kg/day	a) 14.50 mg/Nm ³	-----
b) SO ₂	b) 736.91kg/day	b) 262.13 mg/Nm ³	-----
c) NO _x	c) 523.45 kg/day	c) 186.20 mg/Nm ³	-----
2) Bag filter stack connected with raw material handling System.	10.11 kg/day	15.95 mg/Nm ³	-----
3) Stack connected with 250KVA D.G set.	0.37 kg/day	24.19 mg/Nm ³	-----

(Ref: Report of approved laboratory: January-2020)



//3//

Part-D
Hazardous Waste

As specified under Hazardous waste (Management and Handling) Amended Rules'16

Hazardous waste	Total quantity (Kg)	
	During the previous Financial year	During the current financial year (19-20)
a) From Process	N.A	Nil
b) From Pollution Control Facilities	N.A	Nil

Part-E

Solid waste

Waste	Total quantity (Kg)	
	During the previous Financial year	During the current year (19-20)

(a) from process	N.A	5248.191MT
(b) from pollution control facilities	N.A	688MT
(c)		
(i) Quantity recycled or re-utilized Within the unit	N.A	445.981MT (Internal road & pavement making in construction purpose)
(ii) Sold	N.A	4802.21MT
(iii) Disposed	N.A	688MT



//4//

Part-F

Please specify the characteristics (in terms of composition and quantum) of hazardous as well as solid wastes and indicate the disposal practice adopted for both these categories of wastes;

HAZARDOUS WASTE;

<u>Chemical Composition</u>	<u>Qty (Lit/Kg)</u>	<u>Disposal</u>
NA	NA	NA

NON-HAZARDOUS:

<u>Chemical Composition</u>	<u>Qty (kg)</u>	<u>Disposal</u>
<i>Ferro Manganese Slag</i>		
<i>i) From Process</i>	<i>5248.191MT/year (approx.)</i>	<i>Use in road construction and pavement making.</i>
<i>ii) From PC Devices</i>	<i>688MT/year (approx.)</i>	<i>Land filling for construction Purpose</i>

Part-G

Impact of the pollution abatement measures taken on conservation of natural resources and on the cost of production:-

Part-H

Additional measures /investment proposals for environmental protection including abatement of pollution, prevention of pollution:-

The plant is always sincerely striving for improving of working atmosphere with innovative approaches to maintain sustainable development in the surrounding areas



1/5/11

Part-I

Any other particular for improving the quality of the environment:-

- a) *Observation of "National Safety Day" & "World Environment Day" on 4th March & 5th June respectively to create awareness among the staff, local community & also planted 580 saplings during this financial year(2019-20) to abate pollution.*
 - b) *Organize regular in house training/counseling programme on "House Keeping, Safety & environment" for workers & staff members to improve awareness level.*
-





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



TEST REPORT

FORMAT NO.: ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 31.01.2020
		Period of Analysis	: 31.01.2020 - 01.02.2020
		Date of Issue	: 03.02.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
Sample ID No.	: ENV/51/Jan./A/I	Report No.	: ENV/51/Jan./TR(A)/I/19-20
		Type of Sample	: Source Emission

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	: SEAF - I
Shape of Stack	: Circular
Materials of Construction	: M.S.
Capacity	: 09 MVA (Running - 6.3 MVA)
Emission Due to	: Melting of Coke / Coal, Mn-Ore, Quartz & Dolomite
Fuel Used	: Electrically Operated
Working Fuel Consumption	: N.A.
Pollution Control Device	: Bag Filter
Height of Stack (mtr.) (from G. L.)	: 35.0
Stack I.D. at sampling point (mtr.)	: 1.8
Height of sampling port (mtr.) (from G.L.)	: 30.0
Permanent Platform & Ladder	: Yes

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	81.0
2.	Barometric Pressure	mm of Hg.	--	756.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part 3)	15.27
4.	Quantity of Gas flow	Nm ³ /hr.	IS : 11255 (Part III)	117134.30
5.	Concentration of SO ₂	mg/Nm ³	IS 11255 (Part 2) 1985 RA 2003	262.13
6.	Concentration of NO _x	mg/Nm ³	IS : 11255 (Part 7) 2005 & ASTM D 1608-98 reapproved 2009 : Sec 11 (Vol. 11.07) : 2011	186.20
7.	Concentration of CO ₂	% (v/v)	IS 13270 1992 RA 2003	1.6
8.	Concentration of CO	% (v/v)	IS 13270 1992 RA 2003	<1.0
9.	*Concentration of O ₂	% (v/v)	IS 13270 1992 RA 2003	15.4
10.	Concentration of Particulate Matter	mg/Nm ³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11 (Vol. 3 11.07) : 2011	14.50

Remarks : The parameters marked with an (*) is not Accredited by NABL.

Reviewed By:

DURBADAL CHAKRABORTY
Dy. Quality Manager

Approved By:

RAJOY PAUL
Quality Manager

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25299141
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Gangtok ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



TEST REPORT

FORMAT NO.: ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 28.01.2020
		Period of Analysis	: 01.02.2020 - 01.02.2020
		Date of Issue	: 03.02.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
		Type of Sample	: Source Emission
Sample ID No.	: ENV/02/Feb./A/II	Report No.	: ENV/02/Feb./TR(A)/II/19-20

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	: Raw Material Handling System	Height of Stack (mtr.) (from G. L.)	: 30.0
Shape of Stack	: Circular	Stack I.D. at sampling point (mtr.)	: 0.6096
Materials of Construction	: M.S.	Height of sampling port (mtr.) (from G.L.)	: 12.18
Capacity	: --		
Emission Due to	: Process Activity (Handling of Raw Materials)	Permanent Platform & Ladder	: Yes
Fuel Used	: N.A.		
Working Fuel Consumption	: Nil		
Pollution Control Device	: Bag Filter		

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	35.0
2.	Barometric Pressure	mm of Hg.	--	756.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part 3)	23.12
4.	Quantity of Gas flow	Nm ³ /hr.	IS : 11255 (Part III)	26410.14
5.	Concentration of Particulate Matter	mg/Nm ³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11(Vol. 3 11.07) : 2011	15.95

Remarks :

Reviewed By:

[Signature]

Approved By:

[Signature]

DURBADAL CHAKRABORTY
Dy. Quality Manager

DR. A. OY PAUL
Quality Manager

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25299141
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Gangtok ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands





ENVIROCHECK

Recognised by MoEF&CC, WBPCB, JSPCB & OSPCB
Accredited by NABL (ISO/IEC 17025:2017)
Certified by ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007



TEST REPORT

FORMAT NO.: ENV/FM/38

Name of the Industry	: Electro Steel Castings Ltd. (Ferro Alloy Plant)	Type of Industry	: Ferro Alloy Plant
Address	: Kashberia, P.O. - Shibram Nagar, Haldia, Purba Medinipur - 721635	Sampling Date	: 28.01.2020
		Period of Analysis	: 01.02.2020 - 01.02.2020
		Date of Issue	: 03.02.2020
Sampling Plan & Procedure	: ENV/SOP/01	Deviation from the Sampling Method and Plan	: No
		Type of Sample	: Source Emission
Sample ID No.	: ENV/02/Feb./A/III	Report No.	: ENV/02/Feb./TR(A)/III/19-20

A. GENERAL INFORMATION ABOUT STACK PROVIDED BY THE INDUSTRY

Stack Attached to	: D. G. Set - 250 KVA (Acoustic Enclosure)
Shape of Stack	: Circular
Materials of Construction	: M.S.
Capacity	: 250 KVA
Emission Due to	: Combustion of H.S.D
Fuel Used	: H.S.D
Working Fuel Consumption	: 57 liter./hr.
Pollution Control Device	: Nil
Height of Stack (mtr.) (from G. L.)	: 10.36
Stack I.D. at sampling point (mtr.)	: 0.1524
Height of sampling port (mtr.) (from G.L.)	: 7.92
Permanent Platform & Ladder	: Yes

B. RESULTS

SL. NO.	PARAMETERS	UNIT	METHOD NO.	RESULTS
1.	Flue Gas Temperature	°C	IS : 11255 (Part 1)	85.0
2.	Barometric Pressure	mm of Hg.	IS : 11255 (Part 3)	756.0
3.	Velocity of Gas flow	m/s	IS : 11255 (Part III)	11.75
4.	Quantity of Gas flow	Nm³/hr.	IS 11255 (Part 2) 1985 RA 2003	637.15
5.	Concentration of SO₂	mg/Nm³	IS : 11255 (Part 7) 2005 & ASTM D 1608-98	62.28
6.	Concentration of NOₓ	mg/Nm³	reapproved 2009 : Sec 11 (Vol. 11.07) : 2011	78.21
7.	Concentration of CO₂	% (v/v)	IS 13270 1992 RA 2003	7.2
8.	Concentration of CO	% (v/v)	IS 13270 1992 RA 2003	<1.0
9.	*Concentration of O₂	% (v/v)	IS 13270 1992 RA 2003	12.0
10.	Concentration of Particulate Matter	mg/Nm³	IS 11255 (Part - 1) 1985 RA 2003 & ASTM D 3685/D 3685M-98 (reapproved 2005) : Sec 11 (Vol. 3 11.07) : 2011	24.19

Remarks : The parameters marked with an (*) is not Accredited by NABL.

Reviewed By :

[Signature]

DURBADAL CHAKRABORTY
Dy. Quality Manager

Approved By :

[Signature]

DR. JOY PAUL
Quality Manager

H.O. : 63/B, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792891 / 25497490 ■ Fax : 033 25299141
Laboratory : 189, 190 & 192, Rastraguru Avenue, Kolkata - 700028 ■ Ph. 033 25792889
E-mail : info@envirocheck.org / envirocheck50@gmail.com ■ Website : www.envirocheck.org
Branch Office : Siliguri ■ Haldia ■ Durgapur ■ Dhanbad ■ Ranchi ■ Port Blair ■ Dehradun ■ New Delhi
Overseas : UAE ■ Qatar ■ Netherlands

